

LOCATION: 194 Belleville Ave.

OWNER: Chas M. Kouby Jr.

DATE

BEF.

AFT.

REMARKS

8/20/54

Reamed

MEASURES: $\frac{1}{2}$ " H lead Sept. 10, 1891
 N from Beetle ~~28.0 ft.~~ 28.0 ft.
 W from E line Belleville Ave. ~~8.3 ft.~~ 8.3 ft.
 S from N line House ~~15.3 ft.~~ 15.3 ft.
 W x W line House 18.0 ft.

Aug. 20, 1954 Renewed 1 ft. at tap.
 1 ft. - $\frac{3}{4}$ " copper tubing; 1- $\frac{3}{4}$ " cop to i.f. cplg. fig.
 413; 1 wiped joint - tap reamed

7/7/76: Due to the installation of the new 48" main this service has
 been renewed from the main to 21 ft. from the main. Stock supplied &
 installed by Zoppo; 1" Corporation Ford compression; 1" x $\frac{3}{4}$ " Reducer;
 21 ft. - $\frac{3}{4}$ " copper tubing; $\frac{3}{4}$ " Curb Stop Ford compression; $\frac{3}{4}$ " x $\frac{5}{8}$ "
 lead to copper adaptor XXS; Measures of 1" Corporation: N x N line
 Beetle St. 33.6 ft. - W x E line Belleville Ave. 29.0 ft.

11/2/92: Belleville Ave sewer proj. Gioioso Const. crimped
 & cut service installing 30" force main Cont to maintain trench
 Insp M Rose III Stock: 1- $\frac{3}{4}$ x $\frac{3}{4}$ cop-cop cplg.comp 7.6ft W x curb stop

2.12.2021 10:30pm $\frac{3}{4}$ " copper JLC Const. Manny Rose

NxNL Beetle St 28.0'

SxSL Sawyer St 201.3'

WxEL Belleville Ave 8.3'

SxNL 15.3'

NxSL 20.0'

WxWL 15.0'

Wx curbing 2.2' elect duct in
 ExWL Belle Ave 20.0' curb-line
 Pipe inside prop. 12.0'

METER HISTORY

CHARGE OUTS

[illegible]