

APPLICATION No.: 6956

TAP CLEARED



LOCATION: 43 Reynolds

OWNER: Joseph Vera Jr.

MEASURES: 3/4"

9-28-1991

N from

Weld

135.6 ft.

E from W line

Reynolds

6.6 ft.

S from N line

House

8.7 ft.

 March 25, 1961 Renewed from meter to point 7 ft. outside meter.
 7 ft. of 3/4" copper tubing
 Stock supplied and installed by owner's plumber.

May 3, 1976 Renewed from the main to the property
 line.

14 ft. - 3/4" Copper tubing

Stop Box

3/4" Curb Stop

3/4" x 1" Fig. 413

5/8" x 3/4" lead to copper adaptor

- - -

1/4/17 renewed c/s to meter

83 ft 3/4" copper tubing

1 ft cast iron curb stop boxes

2 ft 3/4" 90° threaded copper

1 ft 3/4" ball valve

1 ft 3/4" x 1/2" brass bushing

lead worker - manny washburn dpi

[illegible]

CHARGE OUTS

[illegible]