

APPLICATION No.: 7003

TAP CLEARED

LOCATION: 8 Hyacinth St.

OWNER: Arnold S. Serrao

MEASURES: 1/2" H lead Nov. 3, 1891

S from Thompson St. 180.7 ft.

E from W line Hyacinth St. 6.7 ft.

N from S line house 2.4 ft.

1-5-149 leak at tap

no pipe used

Barboza

Marks

Aug. 1, 1956 Renewed from main to a point lft. from main
1 ft. - 3/4" copper tubing 3/4" corporation
1# wiping solder

July 2, 1969 Renewed from 6" outside curb stop to inside cellar.

16½ ft. - 3/4" Copper tubing (8 ft. inside)

3/4" Curb Stop 1 wipe joint

Jan. 12, 1996 shut off - Vacant Smalley

Jan. 9, 1997 Checked Olejarz - OFF

MUST CHANGE TO COPPER BEFORE TURNING ON

[illegible]

APPLICATION No.: 7003

TAP CLEARED

LOCATION: 8 HYACINTH ST

OWNER: ARNOLD S SERRAO

MEASURES:	1/2"	H lead	Nov 3 1891
	S FROM	THOMPSON ST	180.7 ft
	E FROM W LINE	HYACINTH	6.7 ft
	N FROM S LINE	HOUSE	2.4 ft

Oct 9, 1997: street reconstruction

REnewed from main to curb stop

Stock: 7.5ft 3/4" copper tubing 1-3/4" curb stop

1-caldwell stop box 1-3/4x5/8 Fig 413

䷄ ䷄ ䷄ ䷄ ䷄ ䷄

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

10/9/97: tap reamed

[illegible]

CHARGE OUTS

[illegible]