

## TAP CLEARED

LOCATION: 8 Spooner

OWNER: E.J Vicolan

MEASURES: 5/8"

W from

Lombard

52.4 ft.

N from S line

Spoooner

8.3 ft.

W from E line

House

2.0 ft.

October 3, 1972 Renewed from 2 ft. outside of curb stop to a point  
7 ft. inside of curb stop.  
9 ft. of 3/4" copper tubing 1 3/4" Hays curb stop  
2 lbs. wiping solder 1 Caldwell stop box, compl

Nov. 10, 1983 - Renewed from the main to a point  
1 ft. from the main.

1 ft. - 3/4" copper tubing  
1 - 5/8" x 3/4" Fig. 413  
1 - 5/8" x 3/4" lead to copper adaptor XS

August 23, 1995: S & B const. renewed service from the newly installed 8" main to the curb stop Stock supplied & installed by contractor 11.3ft 3/4" copper tubing 1-3/4" curb stop 1- Caldwell stop box 1-3/4" corporation tap

[illegible]

## CHARGE OUTS

[illegible]