

APPLICATION No.: 7114

LOCATION: 49 Nelson St

OWNER:

31-313

MEASURES: April 8, 1892

W X County St

455.0 ft

S X N Line Nelson St

8.3 ft

E X W Line House

11.2 ft

1" CopperService

08/04/2020 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 25.5

Distance from curb stop to meter (ft) 8

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 4.1

Total length of new pipe installed (ft) 33.5

Curbstop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4 union installed where shown

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

12/16/58
----------

03/16/95 Ream

[illegible]

### CHARGE OUTS

