

APPLICATION No.: 7119 5/8"

TAP CLEARED ✓

LOCATION: 123 Clinton St.

OWNER: Mary S. Bassett

MEASURES: 5/8"

Copper

01-01-1892

E from	Ash	211.2 ft.
S from N line	Clinton	7.4 ft.
E from W line	House	6.8 ft.

June 3, 1964

Renewed from main to property line

28 ft. 3/4" copper tubing

3/4" cop. to cop. stop, fig. 415

1 lb. wiping solder

5/8" reused corporation coupling

Jan 6, 1959 Rewiped joint

7/26/93: Renewed from curb stop to prop line

Stock: 6ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box

1-3/4x5/8 lead-cop adapt.xs =====

5/25/12 - New measures

E from E line	Ash St	211.2
S from N line	Clinton St	6.0
E from W line	House	6.8
W from E line	House	15.6
S from S line	House	24.2
Main to P	roperty Line	26.0
Pipe inside	Property	20.0

5/25/12 - WC Smith & Son renewed water service from curb stop to meter. Inspected by Percy Reynolds. See new measures above Owner charged \$115 (\$70 inspection & \$45 turn-on fee)

DATE

BEF.

AFT.

REMARKS

1/6/59

reamed

726-
93

9331 0084

METER HISTORY

CHARGE OUTS

[illegible]