

APPLICATION No.: 7131

TAP CLEARED

LOCATION: 245 StateOWNER: H P MartinMEASURES: 5/8"

N from

Weld

73.7 ft.

E from W line

State

7.5 ft.

S from N line

House

2.3 ft.

December 14, 1964 Renewed from a point $\frac{1}{2}$ ft. outside curb stop
to the property line.

9 $\frac{1}{2}$ ft. of 3/4" copper tubing

1 3/4" cop. to cop. stop

1 lb. wiping solder

1 3/4" cop. to cop. coupling A-1525

November 20, 1956 Renewed 7 ft. 7 from a point 30 ft. inside property
line to meter inside the cellar.

7 ft. of 3/4" copper tubing

Stock supplied and installed by owner's plumber. There is a large
stone on the property line.

April 6, 1976 Renewed from the main to inside cellar.
21 ft. - 3/4" Copper tubing (7 ft. inside)

3/4" Curb Stop

Stop Box

Tap Reamed

5/8" x 3/4" Fig. 413

- - -

DATE

BEF.

AFT.

REMARKS

4/6/76

Reamed

[illegible]

CHARGE OUTS

[illegible]