

APPLICATION No.: 7145				TAP CLEARED ✓			
LOCATION:	200	No. Front		DATE	BEF.	AFT.	REMARKS
OWNER:	Alvaro	Pinheiro		4/4/13			2013-1408187
MEASURES:	1/2 "			4/4/13			Reamed
	S from	Coggeshall	126.6				
	W from E line	No. Front	9.0				
	S from N line	House	2.8				
1/18/78: Renewed 6" outside curbstop to inside cellar wall. 16 ft. - 3/4" copper; (8 ft. ins.); 5/8" x 3/4" lead to cop. adapt. XS; 3/4" curb stop; Caldwell stop box;							
July 14, 1987 Tilcon broke stop box while installing sewer for D.P.W.. Replaced with new Caldwell Stop box -							
Stock: -							
1 Caldwell Stop Box, compl.							

04/04/2013 City crew renewed from main to curb stop.							
Stock: 24ft - 3/4" copper tubing; 1 - 3/4" curb stop;							
1 - Caldwell stop box; 1 - 5/8"x3/4" FIG.413;							
Foreman: R.Aguiar Tap reamed							

[illegible]