

APPLICATION No.: 7160

TAP CLEARED

LOCATION: 8 Granfield

OWNER: Anthony Sylvia

MEASURES:

 $\frac{1}{2}$ " $\frac{3}{4}$ " copper

01/01/1892

N from	Coggeshall	73.7
W from E line	Granfield	6.5
N from S line	House	5.8

Aug. 17, 1994

Arcadia Exc. renewed from the newly installed 8" ductile main on Grandfield St. to the property line
Cont. supplied all stock * will maintain trench

28 ft $\frac{3}{4}$ " copper tubing1- $\frac{3}{4}$ " curb stop

1- Caldwell stop box

1- $\frac{3}{4}$ x $\frac{5}{8}$ lead=cop adapt.xs1- $\frac{3}{4}$ " corporation tap

Insp. M Rose III

4/3/12 - City crew renewed water service from curb stop to meter

12 ft - $\frac{3}{4}$ " copper tubing; 1 Caldwell stop boxForeman: Frank Bento

DATE

BEF.

AFT.

REMARKS

3/29/12 8:00

2012-1209076

[illegible]

CHARGE OUTS