

7201

LOCATION: 130-136 County St

APPLICATION No.:

TAP CLEARED

OWNER:

31-313

MEASURES:

June 1, 1892

E from County St 46.6'

N from S line Blackmer St 7.9'

W from E line house 1.4'

1" COPPER SERVICE

12-13-2018: Lead service line replacement
program phase 1: Contractor P. Gioioso & Sons

TYPE CU, Diameter 1 inc, Water Pressure 100

Distance from main to curb stop 8.8'

Distance curb stop to meter 7'

Distance from curb face to curb stop 1.8'

Depth of service 3.6'

Total length of new pipe installed 8.8'

Curb stop replaced: YES Size 1"

Corporation replaced: YES Size 1"

Ball Valve furnished: NO Size 3/4"

Remarks: 1- 3/4" union installed ; LF outside curb stop

DATE

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

