APPLICATION No.: 7222	TAP CLEARED			
LOCATION: 44 Sherman St	DATE	BEF.	AFT.	REMARKS
OWNER:				
MEASURES: June 11, 1892  E X Bonney St  N X S Line Sherman St  E X W LineHouse  08/23/2018 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 90 Distance from main to curb top (Ft) 8 Distance from curb stop to meter (ft) 49.4 Distance from curb face to curb stop (ft) 2 Depth of service (ft) 4.5 Total length of new pipe installed (ft) 49.4 Curb stop replaced: No size 3/4" Corporation replaced: No size 3/4" Ball valve furnished: Yessize 1" Remarks 1-3/4 union installed 1.0 ft outside curb stop				

