

APPLICATION No.: 7243

TAP CLEARED *Z. 3748* ✓

LOCATION: 285 Park

OWNER: Wm. S. & Mary Foly

MEASURES: 5/8"

N from                      Mill                      74.7 ft.

E from W line      Park      6.4 ft.

S from N line      House      8.1 ft.

7/26/77 Renewed 1 ft. outside curbstop to 1 ft. inside curbstop.  
2 ft.-3/4" copper; 3/4" curbstop; stop box; 2-5/8" x 3/4" lead  
connectors XS;

SEP 17 1981 - Renewed from main to a point 2.0 ft. from  
main. 2.0 ft.-3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x  
3/4" lead-cop. adapt. XS

11-14-2000 Zenone Const. renewed from main to property line.

Stock: 18 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop

1 - Caldwell Stop Box, 1 - 5/8"x3/4" Fig. 413. Zenone Const. to maintain cut.

Date: 4/2/2019 Contractor: City of New Bedford

## Renewed Curb stop to Meter

Type of Pipe: Copper    Size of Pipe: 3/4"

Cop-.75 Box of 3/4" Copper Tubing Units 19 UOM Feet

CiCrbBx Cast iron Curb Stop Boxes Units 1 UOM Each

Bush-.75 x 3/4" x 1/2" Brass Bushing.5 Units 1 UOM Each

BVALVE-.3/4" Ball Valve 75 Units 1 UOM Each

TElbow-3/3/4" 90\* Threaded Copper 4 Elbow Units 2 UOM Each

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

9/17/81

Reamed

11-14-2000	Tap reamed		
------------	------------	--	--

## METER HISTORY

[illegible]

## CHARGE OUTS