

APPLICATION No.: 7270

TAP CLEARED 222 30351

LOCATION: 52 Independent St.

OWNER: Mary Lawrence

MEASURES:	1/2"	H lead	Oct.12,1892
	W from	County St.	478.1 ft.
	N from S line	Independent St.	9.1 ft.
	E from W line	house	13.5 ft.

Sept. 2, 1954 Renewd from bro party line to inside cellar
11 ft. of 3/4" copper tubing type K, soft
stock supplied & installed by owner's plumber

JUN 7 - 1982-- Renewed from 18" outside main to the main.
1.5 ft.-3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x 3/4"
lead-cop. adapt. XS;

SEP 24 1982- - Renewed from main to 6" inside curbstop;
9.0 ft.-3/4" copper; 5/8" x 3/4" lead-cop. adapt. XS;
3/4" curb stop; same stop box; 5/8" x 3/4" Fig. 413;

```

1" Copper Service
5/9/2019 Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 100
Distance from main to curb stop (ft) N/A
Distance from curb stop to meter (ft) 23.5
Distance from curb face to curb stop (ft) 1
Depth of service (ft) 4
Total length of new pipe installed (ft) 23.5
Curb stop replaced: no Corporation replaced: no
Ball valve furnished: yes size 1"

```

BRADBURY-WARING, INC.

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
1-16-70		5/8	Rock Mag	20771407					

CHARGE OUTS

