

APPLICATION No.: 7306

LOCATION: 59 Crapo St.

OWNER: James M. Tavares

MEASURES: 3/4" Copper Aug. 10, 1892

N from Thompson St. 8.8 ft.

E from W line      Crapo St.      6.9 ft.

✓ April 13, 1961 Renewed from curb stop to meter inside building  
12 $\frac{1}{2}$  ft. of 3/4" copper tubing 1 Caldwell Stop box, complete  
1 lb. wiping solder

✓ June 30, 1995: During cement lining Cont. #6 Biszko Cont.  
renewed serv. from main to a point lft in front of main  
Stock: lft - 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xs  
1- 3/4x5/8 Fig 413 Insp. F Bento

✓ July 19, 1995: Crapo St. Reconstruction  
Todesca Corp renewed service from main to prop line  
Cont. supplied all stock & will maintain trench  
Stock:

13ft 3/4" copper tubing 1-3/4" curb stop 1=stop box  
1-3/4x3/4 cop-cop cpg1.comp 1-3/4x5/8 Fig 413

Insp. Dennis Monty

ADDITIONAL MEASURES:

S x N line house 9.0ft

N x S line house 37.6 ft

## TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

6/30/95: tap reamed

7/18/95: tap reamed

[illegible]

## CHARGE OUTS

[illegible]