

APPLICATION No.: 7310

LOCATION: 20 Independent St

TAP CLEARED

OWNER:

31-313

MEASURES: August 11, 1892

W X County St 156.8 ft
N X S Line Independent St 8.9 ft
W X E Line House 10.9 ft

1" Copper Service

12/3/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100 (meter)

Distance from main to curb stop (ft) 12

Distance from curb stop to meter (ft) 17.5

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 29.5

Curb stop replced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve furnished: Yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]