

APPLICATION No.: 7326

TAP CLEARED

LOCATION: 387 Belleville Ave

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES: 3/4

copper

9/1/16 curb stop to meter renewal

24 ft 3/4" copper tubing

1 ft curb stop valve

1 ft 6" PVC pipe

1 ft 6" clay to PVC

1 ft 6" CI

lead worker: Ronald Aguiar DPI

METER HISTORY

[illegible]

CHARGE OUTS

LOCATION: 387 Belleville Ave.

OWNER: Manuel Cardoza

DATE

BEF.

AFT.

REMARKS

3/26/53

Reamed

MEASURES:

~~1~~" 1"

H lead

Aug. 20, 1892

S from

Coffin Ave.

104.0 ft.

E from W line

Belleville Ave.

11.2 ft.

N from S line

House

11.9 ft.

March 26, 1953 Renewed 1 ft. from main. Tap reamed;
 1 ft. - $\frac{3}{4}$ " copper tubing; 1- $\frac{3}{4}$ " copper to cop cplg.,
 fig. 413; 1 wiped joint; 1# wiping solder.

Measures for 1" tap:

S x S Line Coffin Ave.

115.0 Ft.

W x E Line Belleville Ave.

7.0 Ft.

August 12, 1976 - Zoppo Const. installed a 1" tap
 during the installation of 48" main.
 1 - 1" Ford Tap

June 24, 1992 Gioioso Const. renewed from the 48" main to the property line.
 The old lead cut off the 10" main & removed.

55 ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " curb stop Stop box, compl.
 1 - $\frac{3}{4}$ " x $\frac{3}{4}$ " lead to cop adapt XS 1" x $\frac{3}{4}$ " fig. 413 special

Measures: 1" tap - S x S line Coffin Ave. 117.0 ft.

3/4" curb stop: S x S line Coffin Ave. 104.0 ft.

E x W line Belleville Ave. 12.0 ft.

N x S line house 11.2 ft.

METER HISTORY

CHARGE OUTS

[illegible]