

APPLICATION No.: 7350

LOCATION: 467 Cottage St

OWNER:

31-313

MEASURES: Sept 2, 1892

N from Willis St 95.1 ft

E X W line Cottage St 7.3 ft

S X N line House 3.0 ft

1" Copper Service

03/16/2020 Lead Service Line Replacement Program

Phase 1 Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water Pressure 50

Distance from main to curb stop (ft) 5.5

Distance curb stop to meter (ft) 13

Distance from curb face to curb stop (ft) 1.9

Depth of service (ft) 4.2

Total length of new pipe installed (ft) 11

Curb stop replaced:yes size 1"

Corporation replaced:yes size 1"

Ball valve replaced: no size 0.75"

Remark: 1-3/4" union installed where shown

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

12/28/92	Reamed
----------	--------

[illegible]

CHARGE OUTS

