

APPLICATION No.: 7359

TAP CLEARED

LOCATION: 113 James

OWNER: J.M. Kearney

MEASURES: 5/8"

S from

Court

89.3 ft.

E from W line

James

6.9 ft.

S from N line

house

3.0 ft.

Nov. 15, 1976 Renewed from 6" outside curb stop to the property line.

8½ ft. - 3/4" Copper tubing
Caldwell Stop Box

3/4" Curb Stop

2 - 3/4" 5/8" lead to
cop. adapt. XS

6-15-98 Biszko Cont renewed service from the newly installed 8" ductile main to a point 2 ft from the main. Stock supplied by Contractor: 2 ft - 3/4" Copper tubing, 1 - 5/8" x 3/4" Copper lead to cop cplg., comp., 1 - 3/4" Corporation tap. Contractor to maintain cut.

2-1-99 M. Pavao Const. renewed from main to prop. line.
Stock: 13.5 ft. - 3/4" Copper tubing, 1- 3/4" Curb Stop
1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.
adapt. XXS. M. Pavao Const. to maintain cut.

5-25-99 Renewed from curb stop to ins. cellar. Stock:
11 ft. - 3/4" Copper tubing,

[illegible]

CHARGE OUTS

[illegible]