

APPLICATION No.: 7390

LOCATION: 37 McGurk St

## TAP CLEARED

OWNER:

31-313

MEASURES: Oct 12, 1892

N X Brock Ave

107.0 ft

E X W Line McGurk St

9.3 ft

N X S Line House

13.8 ft

1" Copper Service

04/09/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 95

Distance from main to curb stop (ft) 12

Distance from curb stop to meter (ft) 14

Distance from curb face to curb stop (ft) 5.0

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 14

Curb stop replaced: NO size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: yes size 1"

Remarks: 1-3/4 union installed 1LF outside curb stop

DATE

BEF.

AFT.

REMARKS

10/18/79 Ream

08/14/86 Ream

METER HISTORY							
DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST	REMARKS