

APPLICATION No.: 7394

TAP CLEARED

✓ *

LOCATION: 148 MaxfieldOWNER: Paulo TerreiraMEASURES: 5/8"

10-13-1892

W from

Walden

24.7 ft.

N from S line

Maxfield

7.2 ft.

E from W line

House

15.6 ft.

7/17/79: Franklin renewed service from the main to the prop. line. 15 ft.-3/4" copper; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XS

10/3/2023 Contractor City of New Bedford

Renewed Curb stop to Meter

CI-CRB-B Cast Iron Curb Stop Boxes X Units 1 UOM Each

(3-4)" Ball 3/4" Ball Valve Units 1 UOM Each

MeterCou 5/8" Meter Coupling p-(5/8)" Units 2 UOM Each

3/4" 3/4" Copper Tubing Type-K Units 14 UOM Feet

(3-4)"PR 3/4" PROGRESS S2 90 Units 2 UOM Each

[illegible]