

APPLICATION No.: 7405  $\frac{1}{2}$ "

TAP CLEARED

LOCATION: 180 County St.

OWNER: South P.M. Church

MEASURES:  $\frac{1}{2}$ "

N from

Nivet

229.4 ft.

W from E line

County

7.2 ft.

N from S line

Church

3.7 ft.

July 3, 1975 Renewed from the main to the property line.

✓ 32 ft. -  $\frac{3}{4}$ " Copper tubing  $\frac{3}{4}$ " curb stop $\frac{3}{4}$ " x  $\frac{3}{4}$ " Fig. 413

Buffalo Stop Box

 $\frac{5}{8}$ " x  $\frac{3}{4}$ " lead connector

9/30/77 Stop box reset. Had to be dug in order to shut off for leak inside property.

✓ 10/11/77: Renewed from curb stop into cellar. Owner's plumber did all digging &amp; supplied copper prop. line in.

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

[illegible]