

APPLICATION No.: 7439

TAP CLEARED 8540-0897

LOCATION: 30 Salisbury St.

OWNER: Antonio Pinto, Ft. Wx

R.15-L.146

## MEASURES:

 $\frac{1}{2}$ "

H lead

Nov.21,1892

S from

Cove St.

553.7 ft.

W from E line Salisbury St.

8.6 ft.

S from N line house

14.0 ft.

10/1/85: Renewed from  $\frac{1}{2}$ " outside curb stop to ins.cellar12 ft inside prop line. Stock: 22 ft.  $\frac{3}{4}$ " copper tubing1 -  $\frac{3}{4}$ " curb stop 1 - Caldwell stop box 1 -  $\frac{3}{4}$ x $\frac{5}{8}$  lead to  
cop adapt. xxs

=====

=====

=====

11/11/86: Renewed from main to a point 2.0 ft. Removed  $\frac{1}{2}$ " tap  
& rethreaded new  $\frac{3}{4}$ " corp. tap. Stock: 2.0 ft. -  $\frac{3}{4}$ " copper  
tubing 1 -  $\frac{3}{4}$  x  $\frac{5}{8}$  lead to cop adapt. xs 1 -  $\frac{3}{4}$ " corp. tap.

1" Copper Service =====

03/25/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curbstop (ft) 25

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 25

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: No

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
12-28-71		5/8	Rock Mag	19654803					

## CHARGE OUTS

