

✓

✓

TAP CLEARED

LOCATION: 52 Nelson St

DATE _____

BEF.

AFT.

REMARKS

OWNER:

31-313

12/16/77 Ream

MEASURES: November 19, 1892

W X County St 463.4 ft

N X S Line Nelson St	8.8 ft
----------------------	--------

W X E Line House	8.9 ft
------------------	--------

1" Copper Service

08/03/2020 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 6.5

Distance from curb stop to meter (ft) 15

Distance from curb face to curbstop (ft) 2.1

Depth of service (ft) 3.9

Total length of new pipe installed (ft) 21.5

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

[illegible][illegible]

CHARGE OUTS

