

APPLICATION No.: 7457

## TAP CLEARED

LOCATION: 988 Pleasant St.

OWNER: \_\_\_\_\_

DATE

BEF.

AFT.

REMARKS

12-5-75

✓ Reamed

MEASURES:

5/8"

S from

Sycamore

69.85 ft.

W from E line

Pleasant

7.2 ft.

S from N line

House

5.5 ft.

-----  
 January 30, 1964 Renewed from  $\frac{1}{2}$  ft. outside curb stop to  $2\frac{1}{2}$  ft. inside curb stop.

3 ft.  $\frac{3}{4}$ " copper tubing                      1  $\frac{3}{4}$ " cop. to cop. stop

2 lbs. wiping solder

-----  
 October 20, 1970 Renewed from  $\frac{1}{2}$  ft. outside curb stop to inside cellar.

18 ft. of  $\frac{3}{4}$ " copper tubing (10ft. inside)                      1 wiped joint

1  $\frac{3}{4}$ " Hays curb stop                      2  $\frac{3}{4}$ " Meter cplg.

-----  
 December 5, 1975 Renewed from the main to 1 ft. in front of the main.

1 ft.  $\frac{3}{4}$ " copper tubing                      1  $\frac{5}{8}$ " x  $\frac{3}{4}$ " fig. 413

1  $\frac{5}{8}$ " x  $\frac{3}{4}$ " lead to copper adapter XXS

SEP-7-1979 Franklin renewed service from the main to the curb stop. 25 ft.  $\frac{3}{4}$ " copper;  $\frac{5}{8}$ " x  $\frac{3}{4}$ " Fig. 413;  $\frac{3}{4}$ " curb stop; stop box;

[illegible]

## CHARGE OUTS

---