APPLICATION No.: 7478 3/4"	TAP CLEARED				
LOCATION: 351 Court St.	DATE	BEF.	AFT.	REMARKS	
OWNER: Henry A. Watson	11/18/9	6		Tap reamed	
MEASURES: 3/4"					
W from E line Armour 6.9 ft.					
S from N line Court 6.7 ft. E from W line House 5.5 ft.					
Jan. 18, 1972 Renewed from 1/2 ft. outside curb stop to property					
line. 7 ft 3/4" Copper tubing					
3/4" Hays curb stop 2 wipe joints					
May 22, 1996 Riley Exc. digging for Comm Gas broke water service.					
Repaired by installing a 2 ft. pc of 3/4" copper tubing					
1 - 3/4" curb stop (buried) 1 - 5/*' x 3/4" lead to cop adapt X	15				
Location of curb stop - S x existing curb stop 9.10' Location of adapt. XXS - S x existing curb stop 7.10'					
11/19/96 M. Pavao Const. renewed from main to curb stop. All stock supplied & installed by Contractor. 21 ft 3/4" Copper tubing					
1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1 - 3/4" x 3/4" cop to	7.5'	yx m	not		
cop cplg., comp., 1 - 3/4" x 3/4" Fig. 413		1			

METER HISTORY							CHARGE OUTS		
DATE	SET	SIZE	MAKE	NUMBER	READING		TEST	REMARKS	
				30504000					
8/22/66		3/4	Rockwell Mag	19384289					at a second seco
					言一声, 意思是				
		'							
					-126				
						-			
	9-	1					1.		