APPLICATION No.: 7480	TAP CLEARED				
LOCATION: 291-93 No. Front St.	DATE	BEF.	AFT.	REMARKS	
OWNER:					
MEASURES: 5/8#					
S from Holly St. 65.2 ft. E from W line Front St. 8.9 ft. S from N line House 2.5 ft.				4	
11-2-79 Franklin Const. renewed from the main to the property line.					
19 ft 3/4" Copper tubing 5/8" x 3/4" Fig. 413 3/4" Curb stop Caldwell Stop Box 5/8" x 3/4" lead to cop adapt.					
5/16/17 renewed c/s to meter					
23 ft 3/4" copper tubbing					
1 ft cast iron curb stop boxes					
3 ft 6" pvc pipe 2 ft 6" clay to pvc					
lead worker: manny washburn dpi					

METER HISTORY										CHARGE OUTS
DATE	SET	SIZE	MAKE	NUMBER	READING		TEST		REMARKS	
								,		
				-	)					
										6
		·								
-										
-										