

LOCATION: 37 Nelson St

APPLICATION No.: 7494

TAP CLEARED

OWNER:

31-313

MEASURES: March 29, 1893

W X County St	340.8 ft
---------------	----------

S X N Line Nelson St	9.9 ft
----------------------	--------

E X W Line House	6.8 ft
------------------	--------

1" Copper Service

08/04/2020 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 27.7

Distance curb stop to meter (ft) 19

Distance from curb face to curbstop 1.5

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 33.6

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4" union installed where shown

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

