

APPLICATION No.: 7544

TAP CLEARED

8833-0104

LOCATION: 109 Rounds

OWNER: Antone Morris

DATE

BEF.

AFT.

REMARKS

8/15/88: TAP REAMED

MEASURES: 3/4" Copper July 9, 2015

S from Court 60.8 ft.

E from W line Rounds 9.5 ft.

S from N line House 8.2 ft.

Feb. 20, 1973 Renewed from 6" outside curb stop to
property line.

7 ft. - 3/4" Copper tubing 3/4" Hays curb stop
2 wipe joint Caldwell Stop Box

8/15/88: Renewed from main to curb stop
Stock: 7 ft. 3/4" copper tubing 1-3/4" curb stop
1 - 3/4x3/4 Fig.413

=====

Dec 4, 1996:

Contractor pulled tap from main (Joseph Botti digging for NYNEX)
Renewed from main to a point 2.5ft Stock: 2.5ft 3/4" copper tubing
1- 3/4x3/4 cop-cop cplg.comp 1-3/4" corporation tap
1- 6"x3/4" service saddle Roman

=====

2-10-99 M. Pavao Const. renewed from main to prop. line.
Stock by Contractor: 18 ft. - 3/4" Copper tubing,
1 - 3/4" Curb Stop Box, 1 - Cladwell Stop Box, M. Pavao
Const. to maintain cut.

7/9/15: Renewed from curb stop to meter inside cellar.
Contractor: W.C. Smith Inspected by: P.R.

[illegible]

CHARGE OUTS