

APPLICATION No.: 7567

TAP CLEARED

LOCATION: 437 Mill

OWNER: E.M. Horton

MEASURES: 3/4"

E from

Hunter

65.7 ft.

S from N line

Mill

7.0 ft.

W from E line

House

3.1 ft.

June 15, 1976 Renewed from the main to 2 ft. in front of main.

2 ft. - 3/4" Copper tubing 3/4" x 3/4" Fig. 413

5/8" x 3/4" lead to copper adaptor XXS

July 13, 1976 Renewed from 6" outside curb stop to the property line.

8 ft. - 3/4" Copper tubing

3/4" Curb Stop

Caldwell Stop Box

2 - 5/8" x 3/4" lead to  
copper adaptor

9/3/08 west end water main rehab - contract #4 perrina constr renewed service from main to 1 ft inside curb stop stock 20ft 1 copper tubing

1-1 corp tap 1-1 curb stop 1-1x3/4 reducer insp T Ives cdm

DATE

BEF.

AFT.

REMARKS

6/15/76

Reamed

[illegible]

## CHARGE OUTS

[illegible]