

APPLICATION No.: 7568

TAP CLEARED 8651-2023

LOCATION: 18 Hunter

OWNER: T F &amp; J L Reed

MEASURES: 3/4"

01/01/1913

N from	Mill	74.1 ft.
W from E line	Hunter	6.0 ft.
S from N line	house	4.3 ft.

12/18/86: Renewed from 1/2' outside curb stop to prop line.  
Stock: 8ft. 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop  
box 2-3/4x5/8 lead to cop adapt. xxs.

=====

9/8/08 - Perrina Construction -West End Water Rehab -Contract #4  
Renewed service from main to a point 6 ft inside curb stop  
26 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;  
1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

=====

DATE

BEF.

AFT.

REMARKS

12/18 D.P.W.

[illegible]

## CHARGE OUTS

[illegible]