

APPLICATION No.: 7585

TAP CLEARED

LOCATION: 113 HillmanOWNER: Louis DumontMEASURES: 3/4"

W from

County

107.1 ft.

S from N line

Hillman

6.8 ft.

E from E line

house

0.8 ft.

DATE

BEF.

AFT.

REMARKS



July 20, 1963 Renewed from property line to meter inside cellar
 43' 3/4" copper tubing 1 lb. wiping solder

Feb. 11, 1957 Renewed from a point 1/2' outside the curb stop to a
 point 3' inside the curb stop 3/4' of 3/4" copper tubing

3/4" Copper stop, fig. 415 - Red Hed

2 lbs. wiping solder

8/24/04 Silva Construction renewed from main to property line.

Stock: 20 21 ft. - 3/4" Copper tubing

3/4" Curb Stop

Caldwell Stop Box

3/4 x 5/8 lead to cop. adapt. XS

3/4" Corporation tap

11/16/07 - Silva Construction did not replace lead from
 main to property line - Only did from main to curb stop;

leaving 3 feet of lead with 2 ball joints that were
 leaking at property line. City replaced the 3 feet from
 curb stop to a point 3 feet inside property

Stock: 12 feet - 3/4" copper tubing; 1 -3/4" x 3/4" cop

to cop curb stop for this service is in the house driveway (over)

[illegible]