

APPLICATION No.: 7587 3/4"

TAP CLEARED

LOCATION: 130 Clinton St.

DATE

BEF.

AFT.

REMARKS

OWNER: Sheldon Martin

3/15/78

Tap reamed

MEASURES: 3/4" L.L.

E from

Ash

152.2 ft.

N from S line

Clinton

7.0 ft.

E from W line

House

3.7 ft.

3/15/78: Renewed from main to the line. 14 ft.-3/4" cop;  
3/4" x 3/4" Fig. 413; 3/4" curb stop; Caldwell stop box;  
3/4" x 3/4" lead to cop. adapt. XS

7/21/2023 Contractor city of New Bedford

Renewed Curb stop to Meter

CI-CRB-B Cast Iron Cub Stop Boxes Units 1 UOM Each

(3-4)" 3/4" PROGRESS 90 Units 2 UOM Each

(3-4)" Ball 3/4" Ball Valve Units 1 UOM Each

3/4" 3/4" Copper Tubing Type-K Units 28 UOM Feet

MeterCou 3/4" Meter Coupling p-(3-4) Units 2 UOM Each

## METER HISTORY

[illegible]

## CHARGE OUTS