

APPLICATION No.: 7605 $\frac{1}{2}$ "TAP CLEARED ⁸⁻¹² 87332290 ✓

LOCATION: 115 Coggeshall St.

OWNER: Lionel C. Mello

DATE

BEF.

AFT.

REMARKS

4/24/09

Tap reamed

MEASURES:

01/01/1893

 $\frac{1}{2}$ "

E from

Mitchell

584.8 ft.

S from N line

Coggeshall

9.0 ft.

W from W line

office

8.0 ft.

8/13/87: REnewed from $\frac{1}{2}$ ' outside curb stop to a point
1.6 ft. Stock: 2.0 ft. $\frac{3}{4}$ " copper tubing
1 - $\frac{3}{4}$ " curb stop 1-Caldwell stop box
2 - $\frac{3}{4}$ x $\frac{5}{8}$ lead to cop adapt. xxs. *ELECTRIC CLEAR*
===== *2-12 OR*

RENEWAL

4/24/09 - City crew renewed service from main to property line
34 ft - $\frac{3}{4}$ " copper tubing; 1 - $\frac{3}{4}$ " curb stop; 1 Caldwell stop
box; 1 - $\frac{5}{8}$ " x $\frac{3}{4}$ " lead to cop adapt. xxs; 1 - $\frac{5}{8}$ " Fig. 413;
Tap reamed. Foreman: Danny Perry

1/4/16: Gioioso Construction cut service out of their
way to install trench box & drain pipe. Service
installed with a $\frac{3}{4}$ x $\frac{3}{4}$ coupling 25' s x n L
Coggeshall St 17' S x curb stop box. M. Rose

[illegible]

CHARGE OUTS