

APPLICATION No.: 7653

TAP CLEARED ✓

LOCATION: 268 Palmer St.

OWNER: Tom Neves

31-313

MEASURES: 3/4"

Copper

DATE

BEF.

AFT.

REMARKS

4-13-07

9:45

2007-150-3229

4/18/07

Tap reamed

N x N line Elm St. 116.0 ft.
W x E line Palmer St. 7.6 ft.
S x N line house 6.5 ft.
N x S line house 20.0 ft.
W x W line house 17.0 ft.

12/8/05 Ron Guillotte renewed service from curb stop to meter.
Above measures are new.

4/18/07 Renewed from main to a point 1 ft. Stock: 1 ft. 3/4"
copper tubing; 1 - 3/4" x 3/4" cop-cop cplg., comp; Tap reamed
Noter: Copper main to inside Monty

9/23/08 west end water main rehab contract #4 perrina constr
renewed service from main to prop line stock 5ft 1" copper tubing 1-1
corp tap 1-1 reducer inspect Tim Ives cdm

[illegible]

APPLICATION No.: 7653

TAP CLEARED 88-51-0400

LOCATION: 268 Palmer

OWNER: John Keary

MEASURES: $3/4"$

N from

W from E line

Elm

Palmer

116.8 ft.

7.6 ft.

January 5, 1961 Renewed from 1 ft. outside curb stop to property line.

13 ft. of 3/4" copper tubing 1 3/4" copper stop
2 lbs. wiping solder

12/20/88: REnewed from curb stop to a point 3 ft. outside curb stop

Stock:

3 ft. 3/4" copper tubing 2-3/4" curb stop 1-Caldwell stop
box 1 - 3/4x5/8 lead to cop adapt. xxs.

=====

12/7/93: Renewed from main to prop line Stock: 28ft 3/4" copper
tubing 1-3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 lead-cop
adapt.xxs 1-3/4" corporation tap 1-6"x3/4" service saddle

NOTE: TAP WAS LOOSE ~~REMOVED~~-WIPE-JOINT AT PROP LINE

[illegible]

CHARGE OUTS

[illegible]