

APPLICATION No.: 7661

TAP CLEARED

LOCATION: 79 Thompson

OWNER: Morris P Fox

MEASURES:  $\frac{1}{2}''$

W from

Crapo

71.8 ft.

S from N line

Thompson

7.3 ft.

W from E line

House

19.6 ft.

May 18, 1950 New From curb stop to inside cellar.  
15 ft. - 3/4" Copper tubing

Sept. 9, 1975 Renewed from 1 ft. outside curb stop  
to curb stop.

1 ft. - 3/4" Copper tubing                      3/4" Curb stop  
1 wipe joint

May 16, 1996: Ch.90 reconstruction

Todesca Corp renewed service from main to curb stop

Cont. supplied all stock & will maintain trench

18.6 ft 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x5/8 Fig 413

䷄ ䷃ ䷉ ䷊ ䷋ ䷌ ䷍

~~11-2-01 Needs to be dug as soon as possible, no bottom~~  
~~of curb stop. Stock: 1-Caldwell Stop Box (top only)~~

11/21/01 Installed new top section of curb stop only.

[illegible]

## CHARGE OUTS

[illegible]