

APPLICATION No.: 7666

TAP CLEARED

LOCATION: 18 Salisbury St.

OWNER: Caroline Niemiec

P. 15-4134

DATE

BEF.

AFT.

REMARKS

4/6/76

Reamed

MEASURES:

 $\frac{1}{2}$ "

H lead

June 22, 1893

S from P line

Cove St.

304.4 ft.

W from E line

Salisbury St.

9.1 ft.

N from S line

house

3.7 ft.

April 6, 1976 Renewed from the main to the prop. line.

34 ft. - 3/4" Copper tubing 1 wipe joint

3/4" Curb Stop Caldwell Stop Box

3/4" x 3/4" Fig. 413

1" Copper Service - - -

03/25/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter, 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance curb stop to meter (ft) 25.5

Distance from curb face to curb stop (Ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 25.5

Curb stop replaced: NO, Corporation replaced: NO

Ball valve replaced: Yes size 1"

[illegible]