

APPLICATION No.: 7676 3/4"

TAP CLEARED

LOCATION: 602 Cottage St. Cor. Robeson St.

OWNER: William D. Eldridge

DATE BEF. AFT. REMARKS

12-13-2000 Tap reamed

MEASURES: 3/4" Copper 7/21/15
E from Cottage 45.0 ft.
S from N line Robeson 8.0 ft.
W from E line House 12.8 ft.

Dec. 20, 1955 Renewed from a point 2 ft. outside curb stop to a
point 3 ft. copper tubing 3/4" copper stop, fig. 415
2 wiped joints

12-13-2000 Renewed from main to property line. Stock: 28 ft. - 3/4"
Copper tubing, 1 - 3/4" Curb Stop, 1 - Caldwell Stop Box, 1 - 5/8"
x 3/4" lead to cop. adapt. XXS, 1 - 3/4"x3/4" Fig. 413.
11/3/06 Caliacco Corp. renewed from the new main to a point 4 ft.

7/21/15: Renewed from c/s to meter w/ 3/4" copper
Contractor: JLC Construction Inspected by: P.R.

[illegible]

CHARGE OUTS

[illegible]