

APPLICATION No.: 7712

LOCATION: 184 Washington St

OWNER:

31-313

```
MEASURES: E X Dartmouth St      124.2 ft
          N X S Line Washington St 6.5 ft
          W X E Line House      2.9 ft
```

1" Copper Service 9/20/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (ft) 6.6

Distance curb stop to meter (ft) 19.9

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 26.5

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

