

APPLICATION No.: 7759

TAP CLEARED 8916-3437

LOCATION: 66 Cottage St.

OWNER: Temple A. Corson Jr.

MEASURES: 5/8" L lead Aug. 18, 1893

N from Bedford St. 77.2 ft.

W from E line Cottage St. 7.3 ft.

S from S line bay window 1.1 ft.

Nov. 22, 1972 Renewed from $\frac{1}{2}$ ' outside curb stop to property line
 $7\frac{1}{2}$ ' $3/4$ " copper tubing $3/4$ " Hays curb stop
 2 wiped joints

4/21/89: Renewed from main to a point 3 ft. in front of main
Stock: 3ft. 3/4" copper tubing 1-3/4x5/8 lead to cop adapt. xs
1 - 3/4x5/8 Fig. 413

Leak inside of cellar can be wiped joint
Hunt 9/29/89

1/15/2020: DPI, Ronald Aguiar, water service replaced main
to meter, 34ft of 3/4" copper tubing, 1- 3/4" curb
stop valve, 1- 5/8" corp adapter, 1- cast iron curb
stop box, 1- 3/4" 90 threaded copper 4 elbow, 1- 3/4" x
1/2" 1- 3/4" ball valve

[illegible]

CHARGE OUTS

[illegible]