

APPLICATION No.: 7774TAP CLEARED ✓LOCATION: 77 MerrimacOWNER: Stephen FarrisMEASURES: 5/8"

W from	Pleasant	121.4 ft.
S from N line	Merrimac	7.0 ft.
E from W line	House	10.9 ft.

June 8, 1973 Renewed from 2 ft. inside curb stop to
inside cellar.
12 ft. - 3/4" Copper tubing 3/4" Cplg.

- - -

April 18, 1962 Renewed from 1/2 ft. outside curb stop to
a point 2 ft. inside curb stop.
2 1/2 ft. - 3/4" Copper tubing 3/4" cop to cop stop
2# wiping solder

- - -

January 1976 Renewed from the main to the curb stop.
29 ft. - 3/4" Copper tubing 3/4" Curb stop
5/8" x 3/4" lead to cop. adaptor.

- - -

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS