

APPLICATION No.: 7863

## TAP CLEARED

LOCATION: 114 Thompson St

OWNER:

31-313

MEASURES: W X Bonney St 288.1 ft  
N X S Line Thompson St 9.2 ft  
W X E Line House 13.1 ft  
1" Copper Service  
11/5/2018 Lead Service Replacement Program  
Phase 1, Contractor P Gioioso & Son  
Type CU, Diameter 1in, Water pressure 90  
Distance from main to curb stop (ft) 11.4  
Distance from curb stop to meter (ft) 60  
Distance from curb face to curb stop (ft) 1.7  
Depth of service (ft) 3.7  
Total length of new pipe installed (Ft) 11.4  
Curb stop replaced: Yes size 1"  
Corporation replaced: Yes size 1"  
Ball valve replaced: No size 3/4"  
Remarks: 1-3/4 union installed 11f outside  
curb stop

DATE

BEF.

AFT.

REMARKS

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

## CHARGE OUTS

