

APPLICATION No.: 7869

TAP CLEARED



LOCATION: 75 Thomas

OWNER: Dr. Wm Lilley

MEASURES:

5/8"

N from

Maxfield

119.4 ft.

E from W line

Thomas

7.1 ft.

S from N line

House

5.5 ft.

December 16, 1969 Renewed from 6" outside curb stop to the property line.

8 1/2 ft. of 3/4" copper tubing 1 3/4" Hays curb stop

2 lbs. wiping solder

7/19/79: Franklin renewed service from the main to the prop. line. 15 ft. 3/4" copper; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" Fig. 413;

May 9, 1995: S & B const. renewed service from the newly installed 8" main to the curb stop Stock supplied & installed by contractor: 5.5 ft. 3/4" copper tubing 1-3/4" corporation tap S & B cont. to maintain cut

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]