

APPLICATION No.: 7910

TAP CLEARED

LOCATION: 135 Locust N.S. W. of Richmond

OWNER: Herbert E. Davis

DATE	BEF.	AFT.	REMARKS
SEP 18 1980			Reamed

MEASURES: 3/4"

E from Shawmut Ave. 81.7 ft.

S from N line Locust 7.0 ft.

E from W line house 4.2 ft.

June 9, 1977: Repaired 6" outside curb stop to property line. 8.5 ft.  
 3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead to copper adapt. XXS;  
 Caldwell stop box

Sept. 18, 1980: Renewed from main to a point 2.5 ft. from main.

2.5 ft.-3/4" copper

1-3/4" x 3/4" Fig. 413 Tap reamed

1-5/8" x 3/4" lead-cop. adapt. XXS

MAY 21 1982 --Tilcon renewed from the main to the curb stop.

21.0 ft.-3/4" copper; 3/4" x 1" Fig. 413;

[illegible]

## CHARGE OUTS

[illegible]