

APPLICATION No.: 7919

TAP CLEARED ✓

LOCATION: 207 Weld

OWNER: Victor W. Smith

MEASURES: 5/8"

E from	Reynolds	166.9 ft.
S from N	Weld	8.8 ft.
E from W	house	14.0 ft.

 Sept. 5, 1972 Renewed from the main to a point 3 ft. from the main.
 3 ft. of 3/4" copper tubing 1 wipe joint
 1 3/4" x 3/4" fig. 413

Aug. 22, 1960 Renewed from a point 1/2 ft. outside curb stop to
 2 ft. outside property line.
 1 3/4" copper stop 1 wipe joint
 6 ft. of 3/4" copper tubing

Nov. 30, 1953 Renewed from curb stop to a point 3 ft. inside the
 curb stop.
 3 ft. of 3/4" copper tubing 2 wipe joints

March 14, 1961 Rewiped outside joint of curb stop.
 1 lb. wiping solder

Correction: Service leak - Aug. 22, 1960 Repaired service from 1/2 ft.
 outside curb stop to 2 ft. outside property line.

April 7, 1976 Renewed from main to inside cellar.
 41 ft. - 3/4" Copper tubing (9 ft. inside)
 3/4" Curb Stop Stop Box
 5/8" x 3/4" Fig. 413
 - - -

DATE

BEF.

AFT.

REMARKS

4/7/76

Reamed

[illegible]

CHARGE OUTS

[illegible]