

APPLICATION No.: 7925 3/4"

TAP CLEARED ✓

LOCATION: 122 Clark St.

OWNER: John F. Turner

MEASURES: 3/4"

|               |           |          |
|---------------|-----------|----------|
| E from        | Summer    | 69.5 ft. |
| N from S line | Clark (W) | 9.4 ft.  |
| E from W line | House     | 2.7 ft.  |

July 22, 1966 Renewed service from 6" outside curbstop to 5 ft.  
inside curb stop. 5 1/2' 3/4" copper tubing  
3/4" cop. to cop. stop, fig. 415-2 lbs wiping solder

---

April 21, 1976 Renewed from the main to the property  
line.

32 ft. - 3/4" Copper tubing

Caldwell Stop Box

5/8"x 3/4" lead to copper adaptor XXS

3/4" Curb Stop

3/4" x 3/4" Fig. 415

---

| DATE | BEF. | AFT. | REMARKS |
|------|------|------|---------|
|------|------|------|---------|

4/21/76

Reamed

Renewed to meter  
by Santos Plumber.  
12/23/81

## METER HISTORY

## CHARGE OUTS

[illegible]