


APPLICATION No.: 7928

TAP CLEARED



LOCATION: 72 Thomas

OWNER: Victor J Turpina

MEASURES: 3/4"

N from

Maxfield

109.1 ft.

W from E line

Thomas

6.8 ft.

N from S line

House-

10.8 ft.

-----  
September 8, 1965 Renewed service from  $\frac{1}{2}$  ft. outside curb stop to meter inside the cellar.

13 $\frac{1}{2}$  ft. of 3/4" copper tubing

1 3/4" cop. to cop. stop

1 lb. wiping solder

-----  
7/19/79: Franklin renewed service from the main to the curbstop. 19 ft. - 3/4" copper; 3/4" curb stop; Caldwell stop box; 3/4" corp. tap/

May 9, 1995: S & B const. renewed service from the newly installed 8" main to the curb stop Stock supplied & installed by contractor 18.8ft 3/4" copper tubing 1-3/4" corporation tap

S &amp; B cont. to maintain cut

DATE

BEF.

AFT.

REMARKS

[illegible]

## CHARGE OUTS

---