

APPLICATION No.: 7947

TAP CLEARED

LOCATION: 121-3 Sycamore

OWNER: Mrs. Clara MS. Smith

MEASURES: 5/8"

W from	Ash	94.0 ft.
S from N line	Sycamore	6.5 ft.
E from E line	Barn	2.3 ft.

February 3, 1975 Renewed from 1/2 ft. outside curb stop to a point 4 ft.

4 1/2 ft. - 3/4" Copper tubing 3/4" Curb Stop
Caldwell Stop Box 2 wipe joints

November 30, 1965 Rewiped joint at the main.

Sept. 5, 1980: Renewed from curb stop to the property line.

11 ft. - 3/4" copper

1-5/8" x 3/4" lead-cop. adpt. XXS

1-Caldwell stop box
- - - -

Sept 19, 1997: Renewed from main to a point 1.0ft

Stock: 1.0ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xs

1- 3/4x5/8 Fig 413
=====

10/1/04

Silva Construction renewed from main to curb stop.

Stock: 21.5' - 3/4" Copper Tubing

3/4" Curb Stop

Caldwell Stop Box

3/4" Corporation Tap

DATE

BEF.

AFT.

REMARKS

11-30-65

Reamed

9/19/97: tap reamed

[illegible]

CHARGE OUTS

[illegible]