

APPLICATION No.: 7984

TAP CLEARED

LOCATION: 385 Davis St

DATE

BEF.

AFT.

REMARKS

OWNER:

12/18/90 Reamed

31-313

MEASURES:

W X Church St 115.9 ft

S X N line Davis St 6.9 ft

W X E line House 4.4 ft

1" Copper Service

05/31/2018 Lead Servic Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU Diameter 1in Water Pressure 65

Distance from main to curb stop (ft) 14.0

Distance from curb stop to meter (ft) 17.5

Distance from curb face to curb stop (ft) 3.0

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 34.5

Public 14.0 ft Private 20.5 ft

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

[illegible]