

APPLICATION No.: 7992

TAP CLEARED

LOCATION: 208 Hathaway St

OWNER:

31-313

```

MEASURES: E X Church St                217.7 ft
          N X S Line Hathaway St        9.1 ft
          W X E line House               4.3 ft
          1" Copper Service
          05/31/2018 Lead Service Line Replacement Program
          Phase 1, Contractor P Gioioso & Son
          Type CU, Diameter 1in, Water presssure 65
          Distance from main to curb stop (ft) 9.0
          Distance from curb stop to meter (ft) 14.5
          Distance from curb face to curb stop (ft) 2.5
          Depth of service (ft) 4.0
          Total length of new pipe installed (ft) 26.5
          Public 9.0, Private 17.5
          Curb stop replaced: yes size 1"
          Corporation replaced: yes 1"
          Ball Valve Furnished: yes size 1"
          Remarks: 9.0 ft main corp to curb stop 13.5 ft
                   cs to hse 1.0 hse to meter 3.0 ft whip

```

[illegible]