

8030

163 Holly St

OWNER:

31-313

E X Brook St	15.0 ft
S X N Line Holly St	9.0 ft
W X E Line House	12.0 ft

1" Copper Service

05/21/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) 24.5

Distance from curb stop to meter (ft) 17.3

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 41.8

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: yes size 1"

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]